

Proposed Mid State 2016 Agreement Analysis									
Bldg		2015 Mid State budgeted per uilding (1/2 KTS Const)		Wood Damage		Flashing Remediation		Miscellaneous Items	
925	\$	9,640.50	\$	1,769.00	\$	7,871.50	\$	-	
810	\$	7,954.00	\$	1,172.50	\$	6,742.00	\$	39.50	
831	\$	8,543.00	\$	2,398.00	\$	6,145.00	\$	-	
1031	\$	5,207.50	\$	933.50	\$	4,240.00	\$	34.00	
1050	\$	5,440.50	\$	1,683.50	\$	3,757.00	\$	-	
1020	\$	5,756.00	\$	2,397.00	\$	3,359.00	\$	-	
821	\$	3,666.00	\$	318.50	\$	3,347.50	\$	-	
1030	\$	3,285.00	\$	-	\$	3,285.00	\$	-	
921	\$	3,698.50	\$	428.50	\$	3,223.00	\$	47.00	
920	\$	2,356.00	\$	-	\$	2,356.00	\$	-	
1040	\$	2,560.00	\$	251.00	\$	2,275.50	\$	33.50	
930	\$	7,613.00	\$	5,447.00	\$	2,166.00	\$	-	
820	\$	2,130.00	\$	651.00	\$	1,385.50	\$	93.50	
Pool Hse	\$	487.00	\$	230.00	\$	257.00	\$	-	
Original									
agreement	\$	68,337.00	\$	17,679.50	\$	50,410.00	\$	247.50	
<u> </u>	Ė	,	•	25.87%	•	73.77%	<u> </u>	0.36%	
Completed				Actual per		Variance			
Buildings		Budgeted		eck register		over/under			
811	\$	7,182.50	\$	8,192.00	\$	1,009.50			
830	\$	4,986.50	\$	5,983.00	\$	996.50			
923	\$	12,265.50	\$	10,272.00	\$	(1,993.50)			
1010	\$	8,642.00	\$	8,843.00	\$	201.00			
1021	\$	8,462.50	\$	8,274.00	\$	(188.50)			
	\$	41,539.00	\$	41,564.00	\$	25.00	over	budget	
	Ė	<u> </u>	Ė	•	,	0.06%		<u> </u>	
Total	\$	109,876.00							
- 55	•								

Bldg No	016 Proposed /ISED Midstate contract	Wood Damage		Flashing Remediation		Miscellaneous Items	
925	\$ 7,230.38	\$	1,326.75	\$	5,903.63	\$	-
810	\$ 5,965.50	\$	879.38	\$	5,056.50	\$	29.63
831	\$ 6,407.25	\$	1,798.50	\$	4,608.75	\$	-
1031	\$ 3,905.63	\$	700.13	\$	3,180.00	\$	25.50
1050	\$ 4,080.38	\$	1,262.63	\$	2,817.75	\$	-
1020	\$ 4,317.00	\$	1,797.75	\$	2,519.25	\$	-
821	\$ 2,749.50	\$	238.88	\$	2,510.63	\$	-
1030	\$ 2,463.75	\$	-	\$	2,463.75	\$	-
921	\$ 2,773.88	\$	321.38	\$	2,417.25	\$	35.25
920	\$ 1,767.00	\$	-	\$	1,767.00	\$	-
1040	\$ 1,920.00	\$	188.25	\$	1,706.63	\$	25.13
930	\$ 5,709.75	\$	4,085.25	\$	1,624.50	\$	-
820	\$ 1,597.50	\$	488.25	\$	1,039.13	\$	70.13
Pool Hse	\$ 365.25	\$	172.50	\$	192.75	\$	-
	\$ 51,252.75	\$	13,259.63	\$	37,807.50	\$	185.63
Difference KTS vs Revised	\$ 17,084.25	\$	4,419.88	\$	12,602.50	\$	61.88

## Recap

2015	
Contract	\$ 41,564.00
Proposed	
2016	
Contract	\$ 51,252.75
Revised	
<b>Project Total</b>	\$ 92,816.75
Project	
Savings	\$ 17,059.25

2015 over budget